YOUR LOGO

Ridgeline Builders LLC
4120 Commerce Way, Suite 200
Tampa, FL 33610 · (813) 555-0142
office@ridgelinebuilders.com · License No. 00-000000

Request for Information

RFI 014: ceiling height conflict at corridor 210

RFI no.	**014**	Date sent	**October 12, 2026**
Project	**Northside Medical Office, Ste 210**	Response needed by	**October 17, 2026**
To	**J. Patel, Patel Architects**	From	**M. Hale, Ridgeline Builders**
Drawing / spec	**A5.1 and M2.1; 09 51 00**	Discipline	**Architectural / Mechanical**

QUESTION

A5.1 shows the corridor ceiling at 9'-0" AFF. M2.1 shows a 24" x 14" supply duct running the length of the corridor with the bottom at 8'-6" AFF. The ceiling can't be installed at 9'-0" under the duct. Please confirm the ceiling height in corridor 210.

SUGGESTED SOLUTION

Lower the corridor ceiling to 8'-4" AFF, or reroute the duct above the structure at gridline C. We can proceed with framing elsewhere while this is reviewed.

POSSIBLE IMPACT

IMPACT	EFFECT
Cost	☒ Possible (if duct is rerouted)
Schedule	☒ Possible: ceiling grid in corridor on hold after Oct 20
Work on hold	Corridor ceiling grid and light layout

ATTACHMENTS

☒ Marked-up drawings ☒ Photos ☐ Spec section ☐ Other: _____

RESPONSE

[Response from the architect / engineer]

RESPONDED BY

Signature

Name

Title

Date

RECEIVED BY

Signature

Name Marcus Hale

Title Project Manager

Date